



Plan Submittal Estimate Timeline

1 Conceptual Plans Estimated Completion 8/9/2017

- Floor Plan
- Building Elevations
- Building Sections
- Site Plan

2 Site Plan Estimated Completion

- Topographical Plan (Existing and Proposed) 9/3/2017
- Building Pad (Staking | Layout) Upon Removal Of Existing Structure
- Material Quantities and Estimates In Progress-Meet with Several Suppliers for Estimates Already 11/15/2017

3 3d Rendering Estimated Completion 11/5/2017

- Interior Views
- Exterior Views

4 Review | Submittal Completion Estimated Completion

- Site | Building Pad Area | Hardscapes 11/16/2017
- Pick Materials and Appliances 12/12/2017
- Architectural Plan Submittal Set 1/15/2018
- Structural Engineers Plan Submittal Set 1/17/2018
- Mecanical | Electrical Engineering 11/21/2017
- Water and Dust Control Plan (SWEEPS) (When I have completed the Civil portion of the project) 11/20/2017
- File For City Building Application Review (First Steps) Week of 10/16/2017

5 Plan Submittal Cost To Date

	Contracted Amount	Payment Date	Payment Amou	Balance
Architectural	\$ 6,500.00			
		8/20/2017	\$ 3,200.00	\$ 3,300.00
Structural Engineering	\$ 15,000.00			
		8/22/2017	\$ 7,500.00	\$ 7,500.00
Deposited Check From Owner \$15,000		8/22/2017		
Redeposited New Check From Owner \$15,000		8/25/2017		
Mechanical Electrical Engineering	\$ 5,500.00			
		9/13/2017	\$ 3,500.00	\$ 2,000.00
PROJECT HOLD - Looked into purchasing ground next to project from 9-14-17 to 9-31-17				
Civil Engendering I Have been working on so we can defer cost	90 hours estimated for total			
Water and Dust Control Plan	\$ 1,000.00	10/2/2017	\$ 1,000.00	\$ -
Temp Fence Around Project		10/4/2017	\$ 400.00	
Toilet Rental				

Project Total To Date
\$ 15,600.00