' x 40' Shop			осто	OCTOBER 2020 NOVEMBER 2020						DECEMBER 2020 JANUA					ANUARY 2021	UARY 2021				FEBRUARY 2021				MARCH 2021				APRIL 2021				MAY 2021					
NAME	START DATE	END DATE	DURATION Oct 1	5 Oct 19	Oct 26	Nov 02	Nov 09	Nov 16	Nov 23	Nov 30	Dec 07	Dec 14	Dec 21	Dec 28	Jan 04	Jan 11	Jan 18	Jan 25	Feb 01	Feb 08	Feb 15	Feb 22	Mar 01	Mar 08	Mar 15	Mar 22	Mar 29	Apr 05	Apr 12	Apr 19	Apr 26	May 03	May 10	May 17	May		
1 Log Order and Delivery	Fri 10/16/2020	Fri 10/23/2020	6d	1	1, Log Order and	Delivery																															
2 Shop Engineering	Mon 10/19/2020	Mon 11/23/2020	25d						2, Shop Er	ingineering																											
Logs to Timber	Mon 10/26/2020	Thu 11/12/2020	13d					3, Logs to Timber																													
Shop Wood Fabrication	Fri 11/13/2020	Fri 1/22/2021	45d															4, Shop Wood Fab	rication																		
Post Base Fabrication	Fri 11/13/2020	Wed 12/2/2020	12d				L.				t Base Fabrication																										
Plan Submital to County/City	Tue 12/15/2020	Mon 2/22/2021	45d																			6, Plan Su	mital to County	City													
Set Building up in Colusa	Thu 1/28/2021	Thu 4/1/2021	45d																								7,	Set Building up i	n Colusa								
Form and Place Concrete	Mon 4/12/2021	Tue 4/27/2021	12d																												8, Form	n and Place Conc	crete				
Disassemble Shop Frame- Package for Shipment	Fri 4/2/2021	Wed 4/7/2021	4d																								4	9, D	sassemble Shop F	Frame- Package	for Shipment						
Shipment To Elko	Mon 5/3/2021	Wed 5/12/2021	8d																														10,	Shipment To Elk	iko		
Shop Site Assembly	Wed 5/12/2021	Thu 5/27/2021	12d																																		